ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರು ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ತೃಪ್ತಿಕರವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿರುವ ಬಗ್ಗೆ ವಾರ್ಡ್ ಸಂಖ್ಯೆ (12,13,14,15,39,41,70&71) ರ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಹಾಗೂ ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರುರವರು. ಶೆಟ್ಟಿಹಳ್ಳಿ / ದಾಸರಹಳ್ಳಿ / ಪೀ.ಕೈ.ಪ್ರ / ಹೆಗ್ಗನಹಳ್ಳಿ ಉಪ ವಿಭಾಗ ರವರು ಕಾಮಗಾರಿ ಬಿಲ್ಲನ್ನು ದೃಢೀಕರಿಸಿ, ಅಳತೆ ಪುಸ್ತಕದ ಸಂಖ್ಯೆ: 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ:-486704 ರಿಂದ 486705 ರಲ್ಲಿ ಕಾಮಗಾರಿ ಅಳತೆ ದಾಖಲಿಸಿ ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ನೊಂದಿಗೆ ಗುತ್ತಿಗೆದಾರರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ಸಲ್ಲಿಸಿರುತ್ತಾರೆ.

ಪರಿಶೀಲಿಸಲಾಗಿ, ಈ ವಿಭಾಗ ಕಛೇರಿಯ ಜಾಬ್ ಸಂಖ್ಯೆ: 012-20-000011 ಕಾಮಗಾರಿಯ ಅಳತೆಯನ್ನು ಅಳತೆ ಪುಸ್ತಕ ಸಂಖ್ಯೆ. 4868/2019-20 ಪುಟ ಸಂಖ್ಯೆ: 486704 ರಿಂದ 486705 ರಲ್ಲಿ ರವರಗೆ ಸಹಾಯಕ ಅಭಿಯಂತರರು ಅಳತೆ ದಾಖಲಿಸಿ, ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 100% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಹಾಗೂ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು 25% ಚೆಕ್ ಮೆಜರ್‌ಮೆಂಟ್ ಮಾಡಿರುತ್ತಾರೆ.

ಕಾಮಗಾರಿಯನ್ನು ಅನುಮೋದಿತ ಷೆಡ್ಯೂಲ್-ಬಿ ಯ ಪರಿಮಾಣ ಹಾಗೂ ದರಗಳ ಮಿತಿಯಲ್ಲಿ ನಿರ್ವಹಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿಯ ಛಾಯಚಿತ್ರಗಳು ಹಾಗೂ ಗುಣ ನಿಯಂತ್ರಣ ದರದಿಗಳನ್ನು ಕಡತದಲ್ಲಿ ಲಗತ್ತಿಸಿರುತ್ತಾರೆ. ಕಾಮಗಾರಿ ಪ್ರಮಾಣ ಪತ್ರವನ್ನು ಸಕ್ಷಮ ಪ್ರಾಧಿಕಾರದಿಂದ ಅನುಮೋದನೆಯನ್ನು ಪಡೆಯಲಾಗಿರುತ್ತದೆ.

ಲೆಕ್ಕ ಶೀರ್ಷಿಕೆ ಪಿ-3727 ಅಡಿಯಲ್ಲಿ ಮಂಜೂರಾದ ಕಾಮಗಾರಿಯಾಗಿದ್ದು ಈ ಕಾಮಗಾರಿಯ ಎರಡನೇ ಮತ್ತು ಭಾಗಶಃ ಬಿಲ್ಲಿನ ಮೊತ್ತ ರೂ.62,09,988/- ಗಳಲ್ಲಿ ಶಾಸನೀಯ ಹಾಗೂ ಇತರೆ ಕಟಾವಣೆ ಮೊತ್ತ ರೂ.6,95,186/- ಗಳನ್ನು ಕಟಾಯಿಸಿ ಬಿಲ್ಲಿನ ನಿವ್ವಳ ಮೊತ್ತ ರೂ.55,14,802/-ಗಳನ್ನು ಗುತ್ತಿಗೆದಾರರಾದ M/s. KRIDL, ರವರಿಗೆ ಬಿಲ್ಲನ್ನು ಪಾವತಿಸಲು ತಮ್ಮ ಅವಗಾಹನೆಗೆ ಸಲ್ಲಿಸಿದೆ.

ಸಹಾ(ಕ.ಅ) Tasdar)

ಅಧೀಕ್ಷಕ ಅಭಿಯಂತರರು ಕಛೇರಿಯ 95 ರಷ್ಟು ಅಭಿವೃದ್ಧಿ ಕಾಮಗಾರಿಗಳಿಗೆ 2nd & part Bill ಗೆ ಟಿಪ್ಪಣಿ ಬರೆಯುತ್ತಿದ್ದಾರೆ. ಮೇಲಾಧಿಕಾರಿಗಳಿಗೆ ಅಂತಿಮ ಕಡಾಗಾಕಾಗಿ ಕೆಲವು ಬಿಲ್ಲುಗಳು ಬಾಕಿ ಉಳಿದಿದ್ದು ಸಮಸ್ಯೆಗಳಿಂದ ಟಿಪ್ಪಣಿ ಸಲ್ಲಿಸಿದ್ದು ಕಾರ್ಯನಿರ್ವಾಹಕ ಸಹಾ ಯಾವ ಕೆಲಸ.

Chief Mtd. will be done in final Bill. Here pl pass

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
1	Removing B.S. slab of Drain and stacking etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
				Sqm						
	Total Qty in this Bill								**0.00**	
	Already First and Part Bill Paid Qty								**479.93**	
	GrandTotal								**479.93**	
	Deduct First and Part Bill Paid Qty								**479.93**	
	Balance Qty to be paid in this Second and Final Bill Qty								**0.00**	
									Sqm	

Assistant Engineer
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
9	Providing ruled pointing 20 mm deep to stone slab pavements with cement mortar 1:3, 20mm deep, after raking joints nicely lining, including cost of materials, labour, curing etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
								Total Qty in this Bill	0	
								Already First and Part Bill Paid Qty	684.4	
								GrandTotal	684.4	
								Deduct First and Part Bill Paid Qty	684.4	
								Balance Qty to be paid in this Second and Final Bill Qty	0	

Assistant Engineer
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
10	Providing and fixing Precast RCC cover slabs of 100 mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement and pointing for joints 1:3 cement mortor including form work, lift charges , curing and concrtee finished surface on both sides etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
	Total Qty in this Bill								0	
	Already First and Part Bill Paid Qty								730.98	
	GrandTotal								730.98	
	Deduct First and Part Bill Paid Qty								730.98	
	Balance Qty to be paid in this Second and Final Bill Qty								0	

Assistant Engineer
Ward No. 12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Enginee
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m) B1	Breadth (m) B2	Depth (m)	Quantity	Remarks
15	CONCRETE PAVEMENT KSRRB M600- Cement Concrete Pavements Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates 0.58cum over a prepared sub- base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 ,optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a hatching plant, transported to site,laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601of MORTH V Revision and IS 456 Table-5 -do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver. etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.										
	8th Cross	0.00	15.00		1	15.00	5.60	5.30	0.10	8.18	
		15.00	30.00		1	15.00	5.30	5.20	0.10	7.88	
		30.00	45.00		1	15.00	5.20	5.20	0.10	7.80	
		45.00	60.00		1	15.00	5.20	4.80	0.10	7.50	
		60.00	75.00		1	15.00	4.80	5.10	0.10	7.43	
		75.00	90.00		1	15.00	5.10	5.10	0.10	7.65	
		90.00	91.80		1	1.80	5.10	5.10	0.10	0.92	
									0.10	0.00	
	9th Cross	0.00	15.00		1	15.00	5.30	5.20	0.10	7.88	
		15.00	30.00		1	15.00	5.20	5.10	0.10	7.73	
		30.00	45.00		1	15.00	5.10	5.10	0.10	7.65	
		45.00	60.00		1	15.00	5.10	5.10	0.10	7.65	
		60.00	75.00		1	15.00	5.10	5.10	0.10	7.65	
		75.00	90.00		1	15.00	5.10	5.20	0.10	7.73	
									0.10	0.00	
	"L" Shape road	0.00	15.00		1	15.00	6.00	5.50	0.10	8.63	
		15.00	30.00		1	15.00	5.50	5.10	0.10	7.95	
		30.00	45.00		1	15.00	5.10	5.30	0.10	7.80	
		45.00	60.00		1	15.00	5.30	5.50	0.10	8.10	
		60.00	75.00		1	15.00	5.50	5.50	0.10	8.25	
		75.00	90.00		1	15.00	5.50	5.60	0.10	8.33	
		90.00	105.00		1	15.00	5.60	5.60	0.10	8.40	
		105.00	118.40		1	13.40	5.60	5.50	0.10	7.44	
									Total Upto date Qty	**158.51**	
									Deduct Already First and Part Bill Paid Qty	**95.16**	
									Balance Qty to be paid in this Second and Final Bill Qty	**63.35**	
										Cum	

Assistant Engineer 26/02/2024
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer 26/2
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete as per specifications and as per the direction of Engineer-in-charge of the work									
8th Cross	0.00	15.00		2	15.00			66.67	
	15.00	30.00		2	15.00			66.67	
	30.00	45.00		2	15.00			66.67	
	45.00	60.00		2	15.00			66.67	
	60.00	75.00		2	15.00			66.67	
	75.00	90.00		2	15.00			66.67	
	90.00	91.80		2	1.80			8.00	
								0.00	
9th Cross	0.00	15.00		2	15.00			66.67	
	15.00	30.00		2	15.00			66.67	
	30.00	45.00		2	15.00			66.67	
	45.00	60.00		2	15.00			66.67	
	60.00	75.00		2	15.00			66.67	
	75.00	90.00		2	15.00			66.67	
				2	250.00			1111.11	
							Total Qty in this Bill	**1919.11**	
							Already First and Part Bill Paid Qty	**1083.10**	
							GrandTotal	**3002.21**	
							Deduct First and Part Bill Paid Qty	**1083.1**	
							Balance Qty to be paid in this Second and Final Bill	**1919.11**	
								No's	

Assistant Engineer
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Description of Work	Chainage From	Chainage To	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Loading and Unloading of Stone Boulder / Stone aggregate / Sand Kanker / Moorum.KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for haulage and return trip etc., complete as per specifications and as per the direction of Engineer-in-charge of the									
Vide Item No7,11,12 and 13 Quantity =(15.34+2059.20+194.66+1585.05*.15)								2506.96	
Total Qty in this Bill								2506.96	
Already First and Part Bill Paid Qty								0.00	
GrandTotal								2506.96	
Deduct First and Part Bill Paid Qty								0.00	
Balance Qty to be paid in this Second and Final Bill								2506.96	
Limited to Tendered Qty								361.87	
								Cum	

Assistant Engineer
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

asurement Recorded in :

Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)		Depth (m)	Quantity	Remarks
	From	To				B1	B2			
Filling in foundation with granite/trap broken metal 100mm and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with lead up to 50m and lift 1.5m etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.										
c) Coarse sand				7	(3.142*0.63*0.63)/4	0.31		0.20	0.434	
								Total Qty in this Bill	0.434	
								Already First and Part Bill Paid Qty	0	
								GrandTotal	0.434	
								Deduct First and Part Bill Paid Qty	0	
								Balance Qty to be paid in this Second and Final Bill	0.434	
									Cum	

Assistant Engineer
Ward No.12 Shettyhalli
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru

BRUHATH BANGALORE MAHANAGARA PALIKE
DASARAHALLI ZONE

Name of work : Construction of CC Road at Medarahalli colony in Ward No.12 Shettyhalli, Shettyhalli Sub Division.

Second and Part Bill

Measurement Recorded in :

Sl. No.	Description of Work	Chainage		Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
		From	To							
30	Providing of Geonets for Rain Water Harvesting pit on top of the filter media as specified in drawings etc., complete as per specifications and as per the direction of Engineer-in-charge of the work.									
					7	0.31			2.17	
								Total Qty in this Bill	**2.17**	
								Already First and Part Bill Paid Qty	**0**	
								GrandTotal	**2.17**	
								Deduct First and Part Bill Paid Qty	**0**	
								Balance Qty to be paid in this Second and Final Bill	**2.17**	
									Cum	

Assistant Engineer
Ward No.12
BBMP, Bengaluru

Assistant Executive Engineer
Shettyhalli Sub Divison
BBMP, Bengaluru